G R S App F IX 4] 1947-48 File No 75—47

Previous References
P R ord 1346 (9697) Rel Serial Nos 31, 32

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos

TWO.

Part B for April 48

SUBJECT

Estimate for Rs 46900 for linking the Public office main to manhole No 4. on the main civil sewer in the 4th and VI th Division Bengal

L 1508-46-49 & 15/4/48 Cdg.

The Chairman Cdg.
Deputy Trustees
Auditor. p w d.
Mr Connor B' lore
Ch. Engr R & B

Ky Sanction the

1822/C

Continuation Sheet md File No / Current No 75 of 47 Page

P R -
md 13-46 (9697)

From the chairman, Trust Board, Bangalore

No 5 114/47 dt 27-9-47

Requests sanction to the revised estimate for Rs 47,640/- for linking the public office nam to man-hole no 4 on the nam ovoid sewer

1) submitted

This may be sent to the chief engineer for Rs for favour of scrutiny and early return

4149/31-10-47

No 182 DATE 30 x 47

ma 3/10 2) forwarded with compliments to the Chief Engineer for scrutiny and favour of early return of the estimate

459

Subs to PA

h.o. 108 - 3 - x 47

3) U O No 204 Dated 10 11 47

Returned with compliments

The estimate is scrutinised and corrected to Rs 46,900/-

By lowering the submain and deviating the line slightly a large number of buildings to the extent of 458 will be served and some contribution is also forthcoming

Secretary to Government, Revenue Department

Web Sarkar
Chief Engineer for Roads and Buildings

NG 8th

4) Submitted with a draft go sanctioning the revised estimate for Rs 46,900/- as enacted by the Chief Engineer for R+B - Vide para 3 above - Ref para 2 of the notes E

Sanctioned Rs 46,900/- vide G.O. Ms. No. 1822/K dated 14-11-47

5) This is the third estimate that has been submitted for sanction in regard to this work. The two previous estimates were sanctioned on the following dates:-

	Amount of estimate		
1	Rs 19,000	Rs 3246	Rs 7060 - 4/Rd 87-46-1 dated 15/11/46
2	Rs 30561		(Rep A) Rs 14533 - 6/Rd 13-46 dated 31/4/47
3	Rs 47640 (now received) 46,900 as revised by the CE		To be sanctioned

WD 06577-GPB-5000-9 8 47

6/ The revised estimate now sent up for sanction is nearly 2½ times that originally sanctioned in November 1946. When the excess arrived we had to appeal to the Trustees to have obtained the previous sanction, which before taking up the work itself, was changed and there was no reason why. This was not brought to the notice of the Trustees when taking up the work & why the Trust is committed to this outstanding excessive expenditure. An enquiry requires to be made as about before sanctioning the revised estimate

New Delhi 11.11.47

7/ Yes - further information may be called for as proposed above

PRINCIPAL SECTION
6 DEC 1947

29/11/47

8/ As pleased 29/11/47

9/ A draft letter is submitted herewith 5/12

1827/L

~~To~~ To,
The chairman,
Bangalore Trust Board

L 11690 of 10-12-47
calls for certain information

Sub A
Br 12/12

From the chairman, Bangalore
Trust Board

No 243/47 of 6-1-48
furnishes the information called for

(i) The report is submitted
for perusal with reference to paras
2, 6 & 7 supra

(ii) The ~~causes~~ reasons for the revision
of the estimate so often are explained
~~stated~~ in the note of the Engineer
officer of the Trust Board - Flag B
and in the present letter of the Chairman

1822/3958/wk

12) For the circumstances now reported, it is for orders whether the revised estimate for Rs ~~47,640~~ 46,900/- as against the original estimate of Rs 30,561/-, may not be sanctioned

13) submitted with a draft for approval or other orders

14) May be approved

Rev slip from 25/1/48

~~Approved~~

1/2/48

15) In view of the further information now furnished by the Chairman in his letter dated 6/1/48 the revised estimate for Rs 46,900/- may be sanctioned It is stated that out of the ~~estimated~~ cost involved Rs 8,200/- will be met by contributions from private individuals getting benefit from this scheme & Rs 8839/- from the Board.

* as sanctioned by the chief Engineer for Rs 3 - vide item 3 of the notes

7386/271

3750/2C

16) There is no doubt of the great disparity between the original estimate & the revised estimate, so far as the total cost is concerned but still there appears to be no other course left, except to accord sanction to the revised estimate for the reasons explained by the Chairman

Minister
Finance & Excise

2/2/48

OFFICE OF THE MINISTER
FOR FINANCE & INDUSTRIES
No 1706
Date 3/2/48

17) The necessity for thinking out the plans in all aspects at the beginning itself and avoiding the revisions of estimates as in this case cannot be over emphasised. These revised estimates are approved however

18) A copy of the GO re comprehensive drainage scheme with the sanctioned amount may be sent separately for perusal

See D 60/4

3/2/4

8290 3958/wl
8713 9
16739

Extract of para 18 is taken for [illegible] further necessary action thus may be issued

Issue
Pr
[illegible]

wo
Ma 13/4

W 32

C 15846—49 dt 15-4-49

The Chairman C. I Trust
Board Kolar
Auditor, Pwi dept
Mr Commr Bangalore
city
Ch Engr PWD

Sanction an estimate for Rs 46900
for the above work

BM
WJS

REV SECT
30 SEP 1947
1822
L S G BR

No S 1124/47 Office of the City Improvement Trust Board,
"Ranga Vilas", Seshadri Road,
Dated, Bangalore, the 19th September 1947

TO

SYED ABDUL ALEEM, ESQ , B A ,
Secretary to Government,
Revenue Department, BANGALORE

Sir,

REVENUE SECRETARY

SUB - Estimate for linking the Public Office Main to man-hole No 4 on the Main Ovoid sewer in the 4th and 6th Divisions in Bangalore City, by replacing the 9" sewage pipe line by 12" sewer

Adverting to G O No 14532-6/M1 13-46-97 dated the 21st April 1947 sanctioning the acceptance of of the lowest tender of Messrs Sri Jayaram & Co , for Rs 30,561/- for the above work, I have the honour to state that the Engineer Officer reports that during the course of execution of work, it was found that an extension between Lalbagh road and Sarpige Tank bund was under contemplation and that a number of buildings had also come up in the area to the north of Lalbagh road A number of private layouts etc , had also come into existence since the preparation of the estimate The Sub main which was intended to drain all this area had therefore to be taken at a much lower level than what was contemplated and sanctioned in the Comprehensive Scheme and that as the line has to be taken in a valley an extra length of 255 running feet had to be laid and since this line had to be laid in a private land the required extent of land had to be acquired as shown in 'Yellow' in the enclosed plan for laying of the sewer line Suitable provision has perforce to be made for compensation to be paid to the owners of the lands to be acquired

For these reasons, the Engineer Officer submitted a revised estimate for Rs 47,640/- providing the rates as tendered and already approved by the Government The extra cost of Rs 17,079/- (Rs 47,640/- - Rs 30,561/- Rs 17,079/-) is proposed to be made out of the general

of the Comprehensive Scheme This was placed before the Board at its meeting held on 29-8-1947, when the following resolution was passed

"RESOLVED that the estimates be approved (vide resolution under Subject No 11)

I accordingly request that sanction of Government may kindly be obtained to the revised estimate for Rs 47,640/- for the above work, the extra cost being met as proposed above

The plans, estimates and the Report accompanying the estimates together with a comparative statement showing the tendered cost and the cost as per revised estimate are enclosed for favour of reference and return when done with

I have the honour to be,
S i r,
Your most obedient servant,

G V Narasimha Rao

gvm/- CHAIRMAN

18/9

C No
Ref on Pet No } 19 —19
App No

Dis No

Enclosure Dated

Approved on

Copied on by

Examined on by

Signed on Despatched on

Entered in—

Current } Register on
Petition }
Appeal } By

Periodical

Reminded on

WD 0639—GBP—75 000—15 6 45

DRAFT

L 11690/R
10/12/47

To The Chairman, C P T Board, Bungalow

Docket Abstract

47640

Estimate for blocking the public office main to Main Man-hole no 4 on the Main sewer in the 4th & 6th Avenue, Bungalow

Sir,

With reference to your letter no T 114/47 dt 19/27-9-1947 on the above subject, I am directed to observe as follows,—

This is the third estimate that has been submitted for sanction in regard to this work, the two previous estimates having been returned on the following dates —

Amount of estimate	— Govt order no & date
Rs 19,000	— 27060-4/ml = 51-46- dt 15-11-46
2 Rs 30,561	— L 14532-6/ml 13-46- dt 21-4-47

The revised estimate dt now sent up

for sanction is nearly 2½ times that originally sanctioned in Nov 1946 when the estimate for dam revised twice after the same the excess involved was very large, it was up to the ~~Engineer officer of the Fort~~ Board to have obtained the previous sanction of govt before taking up the work The alignment itself was changed & there was no reason why this was not brought to the notice of govt before taking up the work and why the govt is now asked to sanction this extraordinary & excessive expenditure

~~For the above~~ the enclosures, I am to request you to send up detailed report on the points raised above ~~in the first instance~~ for the orders of govt

Recds accompany
for reference & return

I have etc
for
6/12/47
Secy

GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

No L 11690/R

General and Revenue Secretariat,

Dated Bangalore, 10 December *1947*

FROM

The Secretary to the Government of His Highness the Maharaja of Mysore

Revenue Department

To

The Chairman, City Improvement Trust Board,
BANGALORE CITY

Sir,

Subject Estimate for ₹47640 linking the Public Office Main to man-whole No.4 on the Main Ovoid Sewer in the 4th and 5th Divisions, Bangalore City

---

With reference to your letter No.G.111/47 dated 19/27-9-1947, on the above subject, I am directed to observe as follows -

This is the third estimate that has been submitted for sanction in regard to this work, the two previous estimates having been sanctioned, on the following dates -

Amount of Estimate	Government Order Number and Date
1). Rs.19,000/-	L 7060-4/Vl 51-46-2 dated 15-11-1946
2). Rs.30,561/-	L 14532-6/Vl. 13-46-97 dated 21-4-1947

The revised estimate as now sent up for sanction is nearly 2½ times that originally sanctioned in November 1946. The estimate has been revised thrice within a year for the same work. When the excess involved was very large, it was up to the Board to have obtained the previous sanction of Government before taking up the work The ax alignment itself was changed and there was no reason why this was not brought t the notice of Govern ent prior to taking up the work and why the Governmen is committed to this extraordinary and excessive expenditure

In the circumstances, I am to request you to send up - detailed report on the points raised above for the orders of Government

p t.o

Records accompany for reference and return

I have the honour to be,

Sir,

Your most obedient servant,

Secretary to Government,

Revenue Department.

ml 75 47-31

G 243/47-8 Office of the City Improvement Trust Board,
Enc (2) files please must "Ranga Vilas", Seshadri Road,
estimate & Engineers report Dated, Bangalore, the 6th January 1948

TO

SYED ABDUL ALEEM, ESQ , B A ,
Secretary to Government,
Revenue Department,
BANGALORE





SUBJECT - Estimate for Rs 47,640/- for linking up the Public Office Main to M H No 4 to the Main Ovoid Sewer in the 4th and 6th Division, Bangalore City

With reference to your letter No L 11690/R & P dated the 10th December 1947 making certain observations on the above, I have the honour to forward herewith a copy of detailed report dated the 2nd February 1948 submitted by the Engineer Officer attached to the Board meeting the several points raised in your letter under reference

47640
30561
17089
par
7833
16031
Rs 8198 ✓ (wrong figure)

2 I may add that out of the difference between the revised estimate for Rs 30,561/- and the re-revised estimate for Rs 47,640/-, a sum of Rs 8,200/- will be met by contribution from private individuals getting benefit out of this scheme leaving only a sum of Rs 7,879/- (?) to be borne by the Board

3 But, the advantages to be gained by this extra expenditure are wholly out of proportion to the small increase in the cost involved In the first place, the system of underground drainage by gravitation instead of pumping is a very desirable one from the health point of view and obviates the future expenditure on a heavy pumping unit

16900

Secondly, the duplicating of mains again with unnecessary extra cost could be avoided

30561
16031 ✓
46600

Thirdly, the areas which would otherwise be left unsewered are brought under the sewage system a

Fourthly, the opening of other areas come within the easily possibility at a lower cost

4 The extra cost as detailed above being inevitable and considering its advantages to be gained, I request that the estimate under reference may kindly be sanctioned

5 I may further add that the matter is urgent since

the layouts in the area are getting formed and the sewage has to be fixed.

The enclosures received with your letter under reference are retransmitted herewith

I have the honour to be,
S i r,
Your most obedient servant,

C.N. Narasimha Rao

CHAIRMAN

HR/gvm

G R S App F VI—G 2]

SUBJECT

6 copies

Diary No of letter replied to 3958

General and Revenue Secretariat

( )

the *194*

Date of issue 15 4 48 194

×A

Signed by

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

Section

File No 75-47

Serial No 32

Proceedings of the Government of His Highness the Maharaja of Mysore

Read— +

GO No L 14532-6/WL 13-4-6-47 & 21-9-1847 sanctioning the acceptance of the tender of Messrs Sri Jayaram & co for Rs 30,561/- to replace the 9" sewage pipe line by 12" 18" sewers for linking up the existing septic tank behind the sanitary tank behind with manhole No 4 on the main drain sewer in the IV & VI Divisions in Bangalore.

correspondence ending with the

2) Letter No J 243/47 dt 6-1-48

19/27-9-1947 from

the chairman, c & T Board,
Bangalore requesting, in the
circumstances stated, sanction
to a revised estimate for Rs 47,640/-
for the work referred to in the go
read above

3) Unofficial note no 204 & 10-11-1947
from the chief Engineer for R+B returning
the estimate scrutinised &
corrected to Rs 46,900/-
order no L 15.8246-9 dy 15.4.48

The revised estimate for Rs 46,900/- ~~as~~
for the above work, as corrected by the
chief Engineer for R+B, is sanctioned
The extra cost involved thereby
namely Rs 16,339 (Rs 46,900 — Rs 30,561)
will be met out of the general
savings of the comprehensive scheme
for the Bangalore city

List of Enclosures

46500
30561
16339
say
16339

Rs 8200/-
Contributions from private
individuals getting benefit
of this scheme in the area
and the balance of
Rs 8139/- ent.
Ite

Copied by

Examined by

To, The chairman, c & T Board, Bangalore ✓
The Secretary, R+B ✓
The Executive Engineer, P W D ✓

WD 087—GPB—40 000—14 11 40

By order etc
The Hd Assistant Secy
The chief Engineer for R+B ✓

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

Read -

Government Order No.L.14832-6/P.W.D.46-47 dated 21st Septr 1947 sanctioning the acceptance of the tender of the Contractors Sri Jayaram & Co., for Rs.30,561/- to replace the 9" Sewage pipe line by 12" Sewers for linking up the existing sewage tank behind the Sampangi tank bund with manhole No 4 on the main sewer line in the IV and VI Divisions in Bangalore City

2 Correspondence ending with letter No.G 243/47 dated 6th January 1948 from the Chairman, City Improvement Trust Board, Bangalore requesting, in the circumstance stated, sanction to a revised estimate for Rs.47,640/- for the work referred to in the Government Order read above.

3. In-official Note No 204 dated 10th November 1947 from the Chief Engineer for Roads and Buildings returning the estimate as returned and corrected to Rs 46,900/-

ORDER No. L 15'846-9/and L 75-47-32

DATED, BANGALORE, THE 15 APRIL 1948

The revised estimate for Rs 46,900/- for the above work, as corrected by the Chief Engineer for Roads and Buildings, is sanctioned The extra cost involved thereby namely Rs 16,339/- (Rs 46,900-30,561) will be partly met out of the contributions of Rs.8,200/- from private individuals getting the benefit of this scheme in the area and the balance of Rs.8139/- out of the general savings of the comprehensive scheme for Bangalore City

By order and in the name of
For Secretary to Government;
Revenue Department

To
The Chairman, City Improvement Trust Board, Bangalore
its records
The Auditor, Public Works Department
The Municipal Commissioner, Bangalore City
The Chief Engineer for Roads and Buildings

mkc

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

R e a d :-

Government Order No.T.14532-6/Rl.13-46-47 dated 21st Septr. 1947 sanctioning the acceptance of the tender of Messrs.Sri Jayaram & Co., for Rs.30,561/- to replace the 9" Sewage pipe line by 12" Sewers for linking up the existing septic tank behind the Sampangi tank bund with manhole No.4 on the main ovoid sewer in the IV and VI Divisions in Bangalore City.

2. Correspondence ending with letter No.C.2/3/47 dated 6th January 1948 from the Chairman, City Improvement Trust Board, Bangalore requesting, in the circumstance stated, sanction to a revised estimate for Rs.47,640/- for the work referred to in the Government Order read above.

3. Un-official Note No.204 dated 10th November 1947 from the Chief Engineer for Roads and Buildings returning the estimate scrutinised and corrected to Rs.46,900/-

ORDER NO. L 15-8746-9/mk 75-47-32

DATED, BANGALORE, THE 15 APRIL 1948

The revised estimate for Rs.46,900/- for the above work, as corrected by the Chief Engineer for Roads and Buildings, is sanctioned The extra cost involved thereby namely Rs 16,339/- (Rs.46,900-30,561 will be partly met out of the contributions of Rs 8,200/- from private individuals getting the benefit of this scheme in the area and the balance of Rs.8139/- out of the General Savings of the comprehensive scheme for Bangalore City.

By Secretary to Government,
Revenue Department.

To
The Chairman, City Improvement Trust Board, Bangalore with records.
The Auditor, Public Works Department
The Municipal Commissioner, Bangalore City.
The Chief Engineer for Roads and Buildings.

mk6